Capital Improvement Program (CIP) **Briefing** hiro Runway

Item No: 6c Supp.

Date: 06/24/03

- July 1999 Revised Project Cost and Schedule Approved by Port of Seattle Commission
 - Project cost \$773 M
 - Project completion Fall 2006
 - Army Corps of Engineers 404 Permit assumed by December 1999

Third Runway 1999 Project Schedule



Progress To Date

- Project Cost to Date \$361 M *
 - Acquisition 497 parcels purchased
 - 5 million cubic yards of fill imported
 - Constructed 150,000 square yards of pavement
 - Facilities relocated
 - FAA Remote Transmitter/Receiver (RTR) Facilities
 - Weyerhaeuser Facility
 - Automatic Surface Observation System (ASOS)
 Equipment
 - FAA/POS Magazine Facility
 - POS Maintenance Decant Station
 - FAA Airport Surveillance Radar (ASR)-9 Facility (in progress)

- Future Work
 - Relocation of East 156th Way
 - Relocation of Miller Creek
 - Embankment construction of north/west walls
 - On-site excavation 3 million cubic yards
 - Environmental mitigation projects
 - Third Runway Stormwater Vaults/Ponds
 - Runway/Taxiway Construction
 - Relocation of Airport Surface Detection Equipment (ASDE)
 - FAA NAVAIDS

- Anticipated Schedule
 - Advertise 2004-2005 Embankment Contract by late-2003
 - Start construction by early-2004
 - Runway commissioning End of 2008
- Revised Project Budget *
 - Estimated cost to complete
 - Estimated total project cost

M

- Anticipated cost to complete
- Remaining authorized budget
- Estimated additional budget

* Costs as of 12-31-02 required

\$747 M - \$792 M

\$1,108 M - \$1,153

\$768 M

\$412 M

\$356 M

- What Has Changed Major ContributorsDelay\$55 M
 - Inflation impact 3%/year
 - Environmental/legal costs
 - Project redesign/rescheduling
 - Project Team idle costs
 - Permit conditions
 - Stormwater Vaults/Ponds
 - Mitigation
 - Environmental/legal
 - Acquisitions
 - Permit support

\$151 M

- What Has Changed Major Contributors
 Market conditions
 \$20 M
 - Acquisitions
 - Scope
 - Borrow site use
 - Owner controlled insurance program/safety program
 - Acquisitions additional parcels
 - Airfield lighting vault
 - SR-518 Interchange


\$55 M


- What Has Changed Major Contributors
 FAA requirements
 \$10 M
 - NAVAIDS
 - Aviation Easements
 - Underestimations
 - Program contingency

Estimated Additional Budget Required \$32 M

\$33 M

\$356 M





Major Project Risks

LEGAL	✓ 404 Litigation✓ 401 Litigation	Potential 12 Month Delay
EMBANKMENT	 ✓ Delay in 2004-2005 Embankment Advertisement Changes in Fill Criteria Market Conditions Unforeseen Conditions 	Potential 12 Month Delay
AIRFIELD	✓ Change in Design Standards	No Schedule Delay
ACQUISITION	✓ Avigation Easements	No Schedule Delay
NAVAIDS	✓ FAA Coordination/Startup Commissioning	Potential 3 Month Delay
ESTIMATED BU	DOET IMPACT DUE TO 12 MONTH DELAY	¢25 M

ESTIMATED BUDGET IMPACT DUE TO 12 MONTH DELAY

Estimated Cost to Complete
Estimated Total Project Cost
Anticipated Cost to Complete
Estimated Additional Budget Required

\$25 M \$778 - \$823 M \$1,139 M - \$1,184 M \$793 M \$381 M

Savings Attributable to New Third Runway

Year of Runway Completion Total Cost Range for Runway Annual Savings Benefits to Airlines by Minimizing Delay Annual Savings Benefits to Passengers by Minimizing Delay

2008

\$1,108 M - \$1,153 M

2009

\$1,139 M - \$1,184 M

\$93 M

\$129 M

2010 or Later

More

\$121 M

\$166 M

