

**401 Permit Decision-Making  
Sea-Tac International Airport, Third Runway**

**FINAL DRAFT MEETING NOTES**

**TECHNICAL MEETING**

**April 16, 2001  
1:00 – 4:00**

These draft meeting notes have been prepared by Rachel McCrea, Floyd & Snider Inc. Please reply to Rachel at (206) 292-2078, fax (206) 682-7867, with comments on the accuracy of these notes by 5pm, Friday, 4/27/01.

**ATTENDEES**

John Drabek, Dept. of Ecology  
Ann Kenny, Dept. of Ecology  
Keith Smith, Port of Seattle  
Kelly Whiting, King County  
Alan Black, HNTB

Paul Fendt, Parametrix  
Tom Atkins, Parametrix  
Felix Kristanovich, Foster Wheeler  
Rachel McCrea, Floyd & Snider Inc.

**AGENDA**

1. Scope item #28 (re: 154<sup>th</sup> St. relocation), Enclosure 2, page 18.
2. Progress Reports: D3 and D7
3. Deliverable Repackaging: D4 and D8
4. Schedule Matrix

**ITEM #28 SCOPING: 154<sup>TH</sup> STREET RELOCATION**

The Port explained the proposed performance of the relocated 154<sup>th</sup> Street roadway. Questions regarding facility performance of SDN2X, SDN3X, SDN4X and MC4 were raised. The following action items were identified:

- The Port will review the impervious area statistics for all relevant basins.
- The Port will confirm whether SDN2X and SDN4X are characterized correctly.
- King County will review the facilities and roadway performance again, based on today's discussion.
- King County and Ecology will discuss the proposed performance of the roadway.

- This item will be discussed at a future SMP Technical Meeting (potentially 4/23/01) in order to determine what revised materials are required, if necessary.

### **DELIVERABLE 3 PROGRESS REPORT**

Participants held a brief discussion of the progress of Deliverable 3 (Des Moines Creek). Pink Deliverable 3 is targeted for submittal to King County and Ecology on 4/19/01.

### **DELIVERABLE 7 PROGRESS REPORT**

Drawings associated with conceptual design of the infiltration facility, a component of Deliverable 7 (Miller Creek), were briefly discussed. Pink Deliverable 7 is targeted for submittal to King County and Ecology on 4/24/01.

### **DELIVERABLE REPACKAGING**

Deliverable 4 (Walker Creek) was scoped to include an infiltration feasibility assessment for SDW2. Testing for such an assessment will take at least 2 weeks. Participants agreed that this component of Deliverable 4 might be decoupled from the remainder of Deliverable 4. Therefore, Deliverable 4A will consist of D4 materials as scoped, and Deliverable 4B will consist of the infiltration assessment only. Participants recognize that should infiltration prove to be feasible as SDW2, ripple revisions through Walker Creek will be required.

Deliverable 8 (Volume I revisions) was scoped to include a new table and map comparing 1994 existing and 2006 future conditions. This material is intended to support Requirement #5 of the Governor's Certification. Ecology will discuss this requirement with attorneys and authors of the Governor's Certification in order to determine adequate interpretation (intent) of the requirement. Ecology will then provide the Port with information regarding what material is appropriate to support Requirement #5 of the Governor's Certification. Because this extends beyond a SMP KCSWDM compliance issue, the scoped table and map is deferred and will not be included as a component of Deliverable 8.

ECY00007417

## SCHEDULE MATRIX

Deliverable	Date Scoped	Pink Submitted	KC Pink Feedback	Yellow Submitted	KC Yellow Feedback	Notes
D1 (ASR Site)	3/14	3/16	3/26	4/4	N/A	Done
D2 (Appendix B2)	3/14	3/22 & 3/28	3/28	3/30	N/A	Done
D3 (Des Moines Creek)	3/16	4/19t	4/23t			
D4A (Walker Creek)	3/26	4/18t	4/23t			
D4B (Infiltration Feasibility)	3/26	5/8t				Decoupled to accommodate schedule
D5 (General)	3/28	4/23t	5/1t			
D6 (Maintenance Feasibility)	3/28	4/13	4/23t			
D7 (Miller Creek)	4/2	4/24t	5/1t			
D8 (Volume 1)	4/2 & 4/9	4/24t	5/1t			
Item #28 (154 <sup>th</sup> St)	4/16 & 4/23t					Deliverable undefined

t = "targeted;" event occurs in the future.  
N/A = not applicable; no feedback required.

## NEXT SCHEDULED MEETINGS

**Monday 4/23, 1:00 – 4:00:** Potential discussion re: 154<sup>th</sup> Street. King County feedback on D6. Potential KC feedback on D3 and/or D4A.

**Tuesday 5/1, 1:00 – 4:00:** Potential KC feedback on D5, D7 and D8.

**Monday 5/7, 1:00 – 4:00:** Agenda to be defined based on progress of deliverables.

Upcoming Vacations: P. Fendt out 5/8 – 5/19. K. Whiting out 5/15 – 5/23.