

**401 Permit Decision-Making  
Sea-Tac International Airport, Third Runway**

**FINAL DRAFT MEETING NOTES**

**TECHNICAL MEETING**

**May 25, 2001**

**1:00 – 4:00**

These draft meeting notes have been prepared by Rachel McCrea, Floyd & Snider Inc. Please reply to Rachel at [rachelm@floyd-snider.com](mailto:rachelm@floyd-snider.com) or call (206) 292-2078 with comments on the accuracy of these notes by 5pm, 6/6/01.

**ATTENDEES**

Ann Kenny, Dept. of Ecology  
Kelly Whiting, King County  
Keith Smith, Port of Seattle

Paul Fendt, Parametrix  
Tom Atkins, Parametrix  
Rachel McCrea, Floyd & Snider Inc.

**AGENDA**

1. Format for final SMP replacement pages
2. Existing SMP text that references or summarizes information regarding low flow impacts and proposed mitigation
3. Discuss Table A-3 (component of Deliverable 5)
4. Update Schedule
5. Next Meetings

**FORMAT FOR FINAL SMP REPLACEMENT PAGES**

Final SMP replacement pages will contain a footer showing "Revised <date>."

A new "preface" section will be added to Volume I in order to describe the revision process. Ecology will review and provide input on the preface prior to finalization.

A list of revised pages (i.e. table of contents) will be included in the front of each SMP Volume.

The package of replacement pages will include instructions for making the replacements.

ECY00014855

## EXISTING SMP TEXT THAT REFERENCES OR SUMMARIZES INFORMATION REGARDING LOW FLOW IMPACTS AND PROPOSED MITIGATION

Work to address Ecology comments on the low stream flow analysis and mitigation proposal is underway. The SMP contains information regarding the low stream flow analysis and proposed mitigation facilities in Appendix D, Appendix G and a section in the Volume I text. Attendees discussed what material regarding low flow might need to be included in the SMP. Resolution of this issue is deferred until the remaining SMP revision deliverables are completed and the low flow analysis and mitigation proposal revisions are further along (approximately 3 weeks).

Table G-2 of Appendix G will be revised in accordance with King County comments and the facilitated low flow meetings. Revised Table G-2 will be submitted in pink as a component of Deliverable 7A, Miller Creek.

### TABLE A-3: DELIVERABLE 5 (YELLOW) CLARIFICATION

Attendees reviewed and discussed King County comments provided 5/14/01. The following revisions are clarified from 5/14, and will be made to Table A-3 in a green D5 submittal.

- 154<sup>th</sup>/156<sup>th</sup> facility: Keep "retrofit."
- New Snow Equipment Storage facility: Label as "new."
- Removal of threshold on R/W 16L: The facility is SDN2X, 4X.

### SCHEDULE UPDATE

Participants discussed the process and schedule for the remaining deliverables. Please refer to the following table for schedule updates. Procedural updates include:

- Deliverable 7A, Miller Creek, has been transitioned from Joe Brascher to Felix Kristanovich due to consultant availabilities.
- Deliverable 7B, 154<sup>th</sup> Street, (yellow) will be submitted in association with Deliverable 7A (pink).
- Deliverable 8 includes information on dam safety. Deliverable 7A must be completed before the dam safety information can be finalized.

Please note that the meeting scheduled for 6/5/01 will take place from 8:15 – 11:15 at the Kilroy Building in Seatac to accommodate K. Whiting's schedule.

ECY0001485L

## SCHEDULE UPDATE – AS OF 5/25/01

Deliverable	Date Scoped	Pink Submitted	KC Pink Feedback	Yellow Submitted	KC Yellow Feedback	Notes
D1 (ASR Site)	3/14	3/16	3/26	4/4	N/A	Done
D2 (Appendix B2)	3/14	3/22 & 3/28	3/28	3/30	N/A	Done
D3 (Des Moines Creek)	3/16	4/19 & 4/20	4/23	4/27	5/1	5/7 green submittal, 5/14 KC feedback. Done
D4A (Walker Creek)	3/26	5/10	5/14	5/23	6/5t	
D4B (Infiltration Feasibility)	3/26	5/10	5/14	5/25	6/5t	Decoupled to accommodate schedule
D5 (General)	3/28	4/26	5/1 & 5/7	5/9	5/14	5/30t green submittal
D6 (Maintenance Feasibility)	3/28	4/13	4/23	4/27	5/1	Done
D7A (Miller Creek)	4/2	6/5t	6/12t			
D7B (154 <sup>th</sup> St.)	4/16 & 4/23	5/11	5/14	6/5t	6/12t	
D8 (Volume 1)	4/2 & 4/9	5/4	5/14	6/5t	6/12t	
D9 (Figures)	5/1	5/30t	6/5t			

t = "targeted;" event occurs in the future.

N/A = not applicable; no feedback required.

"Pink" denotes the first draft of revised materials. "Yellow" is second draft. "Green" is third draft.

## NEXT SCHEDULED MEETINGS

Tuesday 6/5, 8:15 – 11:15: King County feedback on D4A & B (yellow), D5 (green) and D9 (pink).

Tuesday 6/12, 1:30 – 4:30: King County feedback on D7A (pink), D7B (yellow) and D8 (yellow).