

**401 Permit Decision-Making
Sea-Tac International Airport, Third Runway**

FINAL DRAFT MEETING NOTES

TECHNICAL MEETING

**June 5, 2001
8:15 – 9:15 a.m.**

These draft meeting notes have been prepared by Rachel McCrea, Floyd & Snider Inc. Please reply to Rachel at rachelm@floyd-snider.com or call (206) 292-2078 with comments on the accuracy of these notes by 5pm, 6/13/01.

ATTENDEES

Ann Kenny, Dept. of Ecology
Kelly Whiting, King County
Keith Smith, Port of Seattle
Alan Black, HNTB

Paul Fendt, Parametrix
Tom Atkins, Parametrix
Rachel McCrea, Floyd & Snider Inc.

AGENDA

1. King County Feedback on Deliverable 4A (yellow) "Walker Creek"
2. King County Feedback on Deliverable 4B (yellow) "Infiltration Feasibility"
3. King County Feedback on Deliverable 5 (green) "General"
4. Next Meetings
5. Schedule Update

DELIVERABLE 4A (YELLOW) KING COUNTY FEEDBACK

No additional revisions to Deliverable 4A "Walker Creek" are required.

DELIVERABLE 4B (YELLOW) KING COUNTY FEEDBACK

No additional revisions to Deliverable 4B "Infiltration Feasibility" are required.

ECY00014852

DELIVERABLE 5 (GREEN) KING COUNTY FEEDBACK

Due to a change in the "detention provided" column heading in Table A-3, the NEPL expansion project should read "No." A green replacement page A-9 was submitted to King County and Ecology containing this ripple correction. No additional revisions to Deliverable 5 "General" are necessary.

DELIVERABLE 10: MISCELLANEOUS RIPPLES

Participants discussed the need for a Deliverable 10 "Ripples" in order to coordinate revisions to the SMP that ripple from work completed on the other deliverables. D10 would consist of such items as:

- Figure 6-1 and related table and text that summarize facility sizes, etc.
- Preface language
- Additional text revisions as required for consistency with the material revised per King County and Ecology comments as documented in this process.

NEXT SCHEDULED MEETINGS

Attendees discussed the timing of the previously scheduled 6/12 meeting and agreed that 6/12 was too soon to meet in order to receive King County feedback on remaining deliverables based on the revised schedule (see below). Attendees proposed that the meeting occur on 6/14 instead, provided the deliverables are submitted to King County by close of business 6/11. If this targeted schedule is not met, the next SMP Technical meeting will occur 6/18.

Thursday 6/14, 1:00 – 4:00: King County feedback on D7A (pink), D7B (yellow), D8 (yellow) and D9 (yellow). Additional discussion of Deliverable 10.

Monday 6/18, 1:00 – 4:00: Backup meeting date if necessary as described above.

Wednesday 6/27, 1:00 – 4:00: Agenda to be determined based on progress.

ECY00014853

SCHEDULE UPDATE - AS OF 6/5/01

Deliverable	Date Scoped	Pink Submitted	KC Pink Feedback	Yellow Submitted	KC Yellow Feedback	Notes
D1 (ASR Site)	3/14	3/16	3/26	4/4	N/A	Done
D2 (Appendix B2)	3/14	3/22 & 3/28	3/28	3/30	N/A	Done
D3 (Des Moines Creek)	3/16	4/19 & 4/20	4/23	4/27	5/1	5/7 green submittal, 5/14 KC feedback. Done
D4A (Walker Creek)	3/26	5/10	5/14	5/23	N/A	Done
D4B (Infiltration Feasibility)	3/26	5/10	5/14	5/25	N/A	Done
D5 (General)	3/28	4/26	5/1 & 5/7	5/9	5/14	5/30 green submittal, 6/5 KC feedback. Done
D6 (Maintenance Feasibility)	3/28	4/13	4/23	4/27	5/1	Done
D7A (Miller Creek)	4/2	6/8t	6/14t			
D7B (154 th St.)	4/16 & 4/23	5/11	5/14	6/11t	6/14t	
D8 (Volume 1)	4/2 & 4/9	5/4	5/14	6/11t	6/14t	
D9 (Figures)	5/1	6/8t	6/14t			
D10 (Ripples)	6/5 & 6/14t					

t = "targeted;" event occurs in the future.

N/A = not applicable; no feedback required.

"Pink" denotes the first draft of revised materials. "Yellow" is second draft. "Green" is third draft.

ECY00014854