

STIA CONSTRUCTION SITE STORMWATER MONITORING

Samplers: K. Ludwa, J. Brandt

Rainfall (depth@date/time): 0.51 @ 2308, 6/27/01

Date: 6/28/01

Rainfall (depth@date/time): 0.52 @ 0500, 6/28/01

(14) Embankment Phase 3 Construction and Stockpile Area	Time	Turb	pH	Sheen? (Yes/No)	Comments
site discharge: outfall in catchbasin @ Lowe Blvd & 12th Ave S.	0825	-	-	no	Not enough flow to sample, looks clear.
u/s: ditch parallel to 12th Ave S.		-	-	-	
d/s: ditch parallel to 12th Ave S.		-	-	-	
site discharge: treatment facility outfall (see note 3 at end of the last page)	0745	2000	6.8	no	estimated turbidity after two dilutions.
u/s: Wetland 44a, unaffected area	0755	9	6.9	no	
d/s: Wetland 44a outlet, E. side of SR 509		-	-	-	
(15) ASR Relocation	Time	Turb	pH	Sheen? (Yes/No)	Comments
W. side site discharge: Low spot in 8th Av S. where site water would flow to Wetland A19b	0701	-	-	-	no discharge
N. end site discharge: Mouth of culvert under 8th Pl S./ Wilson Rd. u/s of Wetland A14b	0706	-	-	-	no discharge
u/s: Miller Ck. u/s of s/d, approx. 100' E. of 8th Av S.		-	-	-	
d/s: Miller Ck. d/s of s/d at intersection of Miller Ck. & SR509		-	-	-	
(16) Third Runway Project Office and Parking	Time	Turb	pH	Sheen? (Yes/No)	Comments
site discharge: outfall to rocky ditch ~150' west of 11th Ave S.	0940	-	-	no	Not enough discharge to sample.
u/s: unaffected wetland		-	-	-	
d/s: affected wetland		-	-	-	
(17) Phase 3 Embankment Logging II	Time	Turb	pH	Sheen? (Yes/No)	Comments
site discharge: outfall to ditch (south location) on 12th Ave	0950	-	-	no	Not enough discharge to sample.
u/s: ditch parallel to 12th Ave S.		-	-	-	
d/s: outfall across 12th Ave S.		-	-	-	
site discharge: outfall to ditch (north location) on 12th Ave S.	0955	-	-	no	Not enough discharge to sample.
u/s: ditch parallel to 12th Ave S.		-	-	-	
d/s: outfall across 12th Ave S.		-	-	-	

AR 017273

Dep. Ex 12